BRHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	Name of Work	Improvements to Road and Drains at Anjanadri layout Kattigenahalli in Ward No. 05 Byatarayanapura Sub Division	
2	Estimate Cost	40.00 Lakhs	
3	Administrative Approved No and Date	606/13-14, Date. 23.12.2013	
4	Technical sanction No. and Date	49/13-14, Date. 23.12.2013	
5	Job Code No. and P Code No.	005-14-000021	
6	Tender Direct Entrested to KRIDL	Nil	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper		
8	Tender Approved Details		
9	Work Order No and Date	76/2014-15, Date. 14.08.2014	
10	Stipulation time of Completion	60 Days	
11	Actiual Date of Commencement	14.08.2014	
12	Actiual Date of Completion	30.08.2014	
13	Delay if any	Nil	

AE-05

14	Reson for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verfied	Enclosed	
18	Date of Inspection	04.08.2015	
19	MB No. and Page No.	Mb No. 2574/14-15 Page No. 257301 - 257314	
20	BR No and Date	304/30.08.2014	
21	Test Result	Quality Test Report submitted by Civil Tech Consultents and Engineers is verified and Enclosed	
22	Section officer	Sri P A Chandrakanthraju AE	
23	Sub Division Officer	Sri Shivakumar Goudar AEE Byatarayanaprua Sub Division	
24	**Observation**		
a	Work Quality	Satisfactroy	
b	Comments	Work completed as per MB	

AE-05

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore-560092

4/8/15

Y C Kale gowda
Executive Engineer (Retd)

AE-05

AE-05

AE-OJ